
MDG *Renovations*

Bruning Tentative Timeline

7/30/26

- Weds, 7/29: lay dust protection, begin bar area demo
- Thurs, 7/30: finish bar demo, start moulding, start FP demo, start framing ceiling
- Fri, 7/31: finish FP demo, continue moulding and drywalling the dropped ceiling.
- Fri 7/31 - Wed 8/5: sink and faucet expected to arrive
- Fri 7/31 Kimberly selecting in stock tile for the Bar floor. *Tile must be installed and grouted by 8/19 prior to cabinets being installed*
- Mon 8/3 - Fri 8/7: finishing starts for the drywall and ceiling at bar (skimming and first coat of paint); painting the living room walls and new trim. Partial work day on 8/7.
- Week of 8/17: tentative fireplace surround install
- Bar floor tile installed by 8/19
- Fri, 8/21: cabinets estimated to arrive at Beck Allen; MDG pick up and deliver
- Mon, 8/24: install lower cabinetry to be ready for templating, start install upper cabinets
- **Tues, 8/25 - Fri, 8/29: no work to be done**
- Tues, 9/1: template countertops, install upper cabinets
- Thurs 9/3: fireplace doors ship date - install TBD
- Wed 9/16: tentative install countertops
- Thurs 9/17 - Fri 9/18: tentative plumbing based on countertops; tentative electrician install under cabinet and in cabinet lighting